

ID	Task Name	Start	Finish	Resource Names	Duration	Predecessor/Notes
1	9.10 Install Exterior Doors	2022-01-03	2022-01-03	Joseph	1 day	
2	13.0 Request FORTIS BC Gas hookup	2022-01-04	2022-01-04	Allison	1 day	Allison will ask Denise
3	13.0 Install Fireplace	2022-01-03	2022-01-03	SA Fireplace	1 day	
4	8.7 Paper garage floor	2022-01-03	2022-01-03	Lyle	1 day	
5	11.0 Fortis Gas Hookup	2022-01-10	2022-01-14	Fortis	5 days	
6	15.0 Install Insulation	2021-12-15	2021-12-17	Dankoe Insulating	3 days	
7	15.0 Insulation Inspection	2021-12-17	2021-12-17	Dankoe Insulating	1 day	
8	Exterior Finish	2022-01-10	2022-03-21		50 days	
9	10.9 Siding & Soffit	2022-01-10	2022-01-28	Gavin Rogers	15 days	13
10	10.10 Gutters & downspouts	2022-01-31	2022-01-31	Cameron Exteriors	1 day	9
11	7.0 Driveway prep	2022-03-01	2022-03-02	Dorvan	2 days	
12	7.0 Pour driveway	2022-03-03	2022-03-03	Brian MacDuff	1 day	11
13	10.12 Exterior Stone	2022-03-04	2022-03-21	Jack Dullard	12 days	12
14	16.0 Drywall boarding	2022-01-03	2022-01-14	Gord Jones	10 days	7
15	14.0 Cut out Potlights	2022-01-17	2022-01-17	All Phase Electric	1 day	14
16	16.0 Drywall Mud & tape	2022-01-17	2022-02-11	Gord Jones	20 days	14
17	18.0 Tile - Bathroom showers	2022-02-09	2022-02-23	Jeremy Reimer	10 days	16FS-3 days
18	18.0 Measure Shower Glass	2022-02-24	2022-02-24	Patsy	1 day	17
19	18.0 Install Shower Glass	2022-03-08	2022-03-08	Patsy	1 day	18FS+7 days
20	18.0 Fireplace Stone	2022-02-24	2022-03-01	Jeremy Reimer	4 days	17
21	21.0 Paint Primer Coat	2022-02-14	2022-02-23	Steve Nunn	7 days	16
22	17.0 Deliver Interior Doors & Trim	2022-02-14	2022-02-14	Patsy	1 day	Ordered Nov 24. 6 to 8 weeks
23	17.0 Install Interior Doors & Trim	2022-02-24	2022-03-03	Joseph	6 days	21
24	21.0 Paint colour Coat	2022-03-04	2022-03-10	Steve Nunn	5 days	23
25	20.0 Deliver Ulay and Flooring	2022-03-04	2022-03-04	Patsy	1 day	23
26	20.0 Install Ulay	2022-03-07	2022-03-10	Rob	4 days	25
27	20.0 Install Flooring	2022-03-07	2022-03-30	Rob	18 days	25
28	19.0 Install Cabinets and Vanities	2022-03-31	2022-04-08	Renaissance	7 days	27
29	19.0 Measure countertops	2022-04-11	2022-04-11	Colonial	1 day	28
30	19.0 Install Countertops	2022-04-27	2022-04-27	Colonial	1 day	29FS+10 days
31	17.0 Delivery Baseboards & Trim	2022-03-28	2022-03-28	Patsy	1 day	32FS-3 days
32	17.12 Install Baseboards & Trim	2022-03-31	2022-04-06	Joseph,Rob	5 days	27
33	21.0 Paint Baseboards & Trim	2022-04-07	2022-04-12	Steve Nunn	4 days	32
34	17.12 Final Fixtures	2022-04-07	2022-04-12	Joseph	4 days	32
35	17.0 Wire Closet Shelving	2022-04-13	2022-04-18	Gary Konrad	3 days	33
36	22.0 Schedule appliance delivery	2022-02-23	2022-02-23	Patsy	1 day	37FS-36 da
37	22.0 Appliance Delivery	2022-04-13	2022-04-13	Patsy	1 day	33
38	13.0 HVAC Appliance hookup	2022-04-14	2022-04-14	Ryan Burt	1 day	37
39	12.0 Plumbing Appliance hookup	2022-04-18	2022-04-18	JCL Plumbing	1 day	38
40	14.0 Electrical Appliance hookup	2022-04-19	2022-04-19	All Phase Electric	1 day	39
41	13.0 Fireplace Activation	2022-04-13	2022-04-13	SA Fireplace	1 day	33
42	1.7 Conditional Occupancy Inspection	2022-04-20	2022-04-20	Sicamous,Marc	1 day?	40
43	1.6 Send docs to Notary/Lawyer	2022-04-21	2022-04-21	Marc	1 day?	42
44	20.0 Install carpet on stairs	2022-04-21	2022-04-21	Nuffloors	1 day	42
45	9.0 Install overhead doors garage	2022-04-21	2022-04-21	Vision Overhead doors	1 day?	42
46	21.0 Final Paint	2022-04-22	2022-04-22	Steve Nunn	1 day?	44
47	17.0 Clean home	2022-04-25	2022-04-26	TBD	2 days	46
48	17.0 Customer Occupancy Walkthrough	2022-04-27	2022-04-27	Allison,Denise Atkinson	1 day?	47
49	17.0 Resolve Deficiencies	2022-04-28	2022-05-04	Joseph	5 days	48
50	1.5 CEA Blower door test	2022-04-28	2022-04-28	Matthew Peterson	1 day?	48
51	1.0 Occupancy Date	2022-05-05	2022-05-05	Allison,Denise Atkinson	1 day?	49

