

ID	Task Name	Start	Finish	Resource Names	Duration
1	Project Initiation	2021-10-19	2021-11-25		28 days?
2	Blueprint/Design Drawings	2021-09-06	2021-09-17	Phil	10 days
3	Obtain Approval & Deposit for Permit	2021-10-19	2021-10-19	Patsy	1 day
4	Structural Eng. Sched B & Drawings	2021-10-20	2021-10-20	Phil	1 day
5	Surveyor Proposed Site Layout	2021-10-20	2021-10-20	Phil	1 day
6	Geotech Schedule B	2021-10-20	2021-10-20	Phil	1 day
7	CEA Energy Efficiency Report	2021-10-20	2021-10-20	Patsy	1 day
8	Home Warranty	2021-10-20	2021-10-20	Patsy	1 day
9	Building Permit	2021-10-21	2021-11-10	Phil	15 days
10	Deposit for Foundation	2021-11-11	2021-11-11	Patsy	1 day
11	Course of Construction Insurance	2021-11-11	2021-11-11	Patsy	1 day
12	Notice of Project	2021-11-11	2021-11-11	Marc	1 day
13	Select/Order building materials	2021-10-21	2021-11-12		17 days
14	Order Foundation materials	2021-11-12	2021-11-12	Patsy	1 day
15	Order Floor and Roof Truss	2021-11-12	2021-11-12	Phil	1 day
16	Order Framing lumber package	2021-11-12	2021-11-12	Patsy	1 day
17	Order Engineered Steel beam	2021-11-12	2021-11-12	Marc	1 day
18	Order Windows & Ext Doors	2021-11-12	2021-11-12	Patsy	1 day
19	Select Exterior Finish	2021-10-21	2021-10-21	Allison	1 day
20	Select Gutters & downspouts	2021-10-21	2021-10-21	Allison	1 day
21	Select Decks & Exterior Railings	2021-10-21	2021-10-21	Allison	1 day
22	Select Plumbing Fixtures	2021-10-21	2021-10-21	Allison	1 day
23	Select HVAC & Fireplace	2021-10-21	2021-10-21	Allison	1 day
24	Select Lighting/Electrical	2021-10-21	2021-10-21	Allison	1 day
25	Select Insulation types	2021-10-21	2021-10-21	Allison	1 day
26	Select Soundbar & Drywall types	2021-10-21	2021-10-21	Allison	1 day
27	Select Interior doors	2021-10-21	2021-10-21	Allison	1 day
28	Select Tile, Glass & Stone	2021-10-21	2021-10-21	Allison	1 day
29	Select Cabinets & Millwork	2021-10-21	2021-10-21	Allison	1 day
30	Select Flooring	2021-10-21	2021-10-21	Allison	1 day
31	Select Paint colours	2021-10-21	2021-10-21	Allison	1 day
32	Select Appliances	2021-10-21	2021-10-21	Allison	1 day
33	Select Window Coverings	2021-10-21	2021-10-21	Allison	1 day
34	Select Custom items	2021-10-21	2021-10-21	Allison	1 day
35	Foundation	2021-11-12	2022-01-11		34 days
36	Survey - Proposed Building Location	2021-11-12	2021-11-12	Browne Johnson	1 day
37	BC One Call	2021-11-12	2021-11-12	Marc	1 day
38	Excavation for Foundation	2021-11-15	2021-11-18	Beelaj's	4 days
39	Geotech Field Review	2021-11-19	2021-11-19	David Neltch	1 day
40	Prepare Footings	2021-11-22	2021-11-23	Simon	2 days
41	City Footings Inspection	2021-11-24	2021-11-24	Simon	1 day
42	Engineer Footings Inspection	2021-11-24	2021-11-24	Marc	1 day
43	Pour Footings	2021-11-25	2021-11-25	Simon	1 day
44	Prepare Foundation	2021-11-26	2021-12-03	Simon	6 days
45	City Foundation Inspection	2021-12-06	2021-12-06	Simon	1 day
46	Engineer Foundation Inspection	2021-12-06	2021-12-06	Marc	1 day
47	Pour Foundation walls	2021-12-07	2021-12-07	Simon	1 day
48	Strip forms	2021-12-08	2021-12-08	Simon	1 day
49	Backfill Foundation walls	2022-01-03	2022-01-05	Beelaj's	3 days
50	Underslab Prep	2022-01-06	2022-01-06	JCL Plumbing	1 day
51	Radon Rock	2022-01-07	2022-01-07	Dorvan	1 day
52	Pour concrete basement slab	2022-01-10	2022-01-10	Brian MacDuff	1 day
53	Survey - Building Location Certificate	2022-01-11	2022-01-11	Browne Johnson	1 day
54	Framing & Roofing	2022-01-04	2022-01-28		19 days
55	Deliver Floor joists	2022-01-04	2022-01-04	SA Truss	1 day
56	Framing 2 floors	2022-01-05	2022-01-12	Dave Neufeld	6 days
57	Roof Truss Delivery	2022-01-13	2022-01-13	SA Truss	1 day
58	Framing roof system & Interior walls	2022-01-14	2022-01-21	Dave Neufeld	6 days
59	Asphalt Shingle Delivery	2022-01-21	2022-01-21	Peter Weicker	1 day
60	Install Asphalt Shingles	2022-01-24	2022-01-28	Peter Weicker	5 days
61	Delivery Window & Exterior Door	2022-01-24	2022-01-24	Patsy	1 day
62	Install Windows	2022-01-25	2022-01-26	Simon,Sam	2 days
63	Install Exterior Doors	2022-01-27	2022-01-27	Joseph	1 day
64	Customer Framing Walkthrough	2022-01-28	2022-01-28	Customer	1 day
65	Plumbing/HVAC/Electrical	2022-01-24	2022-02-28		25 days
66	Plumbing roof vents	2022-01-24	2022-01-24	JCL Plumbing	1 day
67	Plumbing Rough In Part 1	2022-01-25	2022-01-31	JCL Plumbing	5 days
68	Plumbing Rough In Part 2	2022-02-01	2022-02-03	JCL Plumbing	3 days
69	HVAC roof vent	2022-01-24	2022-01-24	Ryan Burt	1 day
70	HVAC Rough In Part 1	2022-02-01	2022-02-07	Ryan Burt	5 days
71	HVAC Rough In Part 2	2022-02-08	2022-02-10	Ryan Burt	3 days
72	Request FORTIS BC Gas hookup	2022-02-11	2022-02-11	Patsy	1 day
73	Backframing HVAC	2022-02-11	2022-02-15	Lyle	3 days
74	Install Fireplace	2022-02-16	2022-02-16	SA Fireplace	1 day
75	Customer Electrical walk through	2022-02-11	2022-02-11	Customer	1 day
76	Request BC Hydro hookup	2022-02-14	2022-02-14	Patsy	1 day
77	Electrical Rough In Part 1	2022-02-14	2022-02-18	All Phase Electric	5 days
78	Electrical Rough In Part 2	2022-02-22	2022-02-24	All Phase Electric	3 days
79	Electrical Inspection	2022-02-25	2022-02-28	All Phase Electric	2 days
80	Backframing Electrical	2022-02-25	2022-02-28	Lyle	2 days
81	Insulation/Drywall	2022-02-22	2022-04-06		32 days
82	Clean House Pre-insulation	2022-03-01	2022-03-01	Lyle	1 day
83	Paper garage Floor	2022-03-02	2022-03-02	Lyle	1 day
84	Request Framing Inspection	2022-02-22	2022-02-22	Marc	1 day
85	Framing Inspection	2022-02-25	2022-02-25	Marc	1 day
86	Install Insulation	2022-03-01	2022-03-04	Dankoe Insulating	4 days
87	Insulation Inspection	2022-03-07	2022-03-07	Dankoe Insulating	1 day
88	Customer Pre-Drywall Walkthrough	2022-03-08	2022-03-08	Customer	1 day
89	Drywall boarding	2022-03-08	2022-03-21	Gord Jones	10 days
90	Order Interior Doors & Trim	2022-02-22	2022-02-22	Patsy	1 day
91	Cut out Potlights	2022-03-22	2022-03-22	All Phase Electric	1 day
92	Drywall Mud & tape	2022-03-22	2022-04-06	Gord Jones	12 days
93	Exterior Finish & driveway	2022-01-28	2022-03-21		36 days
94	Prep driveway & sidewalks	2022-01-28	2022-02-01	Dorvan	3 days
95	Pour driveway & sidewalks	2022-02-02	2022-02-02	Brian MacDuff	1 day
96	Strip forms Driveway & sidewalks	2022-02-03	2022-02-03	Dorvan	1 day
97	Exterior Stone	2022-03-01	2022-03-16	Jack Dullard	12 days
98	Siding & Soffit	2022-03-01	2022-03-11	Joel Godbout	15 days
99	Gutters & downspouts	2022-03-01	2022-03-01	Cameron Exteriors	1 day
100	Interior Finish	2022-04-04	2022-06-20		54 days
101	Tile - Bathroom showers	2022-04-04	2022-04-18	Jeremy Reimer	10 days
102	Measure Shower Glass	2022-04-19	2022-04-19	Patsy	1 day
103	Install Shower Glass	2022-04-29	2022-04-29	Patsy	1 day
104	Fireplace Stone	2022-04-19	2022-04-22	Jeremy Reimer	4 days
105	Paint Primer Coat	2022-04-07	2022-04-18	Steve Nunn	7 days
106	Delivery Interior Doors & Trim	2022-04-13	2022-04-13	Patsy	1 day
107	Install Interior Doors & Trim	2022-04-19	2022-04-26	Joseph	6 days
108	Paint colour Coat	2022-04-27	2022-05-03	Steve Nunn	5 days
109	Deliver Ulay and Flooring	2022-04-27	2022-04-27	Patsy	1 day
110	Install Ulay	2022-04-28	2022-05-03	Rob	4 days
111	Install Flooring	2022-04-28	2022-05-24	Rob	18 days
112	Install Cabinets and Vanities	2022-05-25	2022-06-02	Wood Shop	7 days
113	Measure countertops	2022-06-03	2022-06-03	Colonial	1 day
114	Install Countertops	2022-06-20	2022-06-20	Colonial	1 day
115	Delivery Baseboards & Trim	2022-05-19	2022-05-19	Patsy	1 day
116	Install Baseboards & Trim	2022-05-25	2022-05-31	Joseph,Rob	5 days
117	Paint Baseboards & Trim	2022-06-01	2022-06-06	Steve Nunn	4 days
118	Final Fixtures	2022-06-01	2022-06-06	Joseph	4 days
119	Wire Closet Shelving	2022-06-07	2022-06-09	Gary Konrad	3 days
120	Install carpet on stairs	2022-06-14	2022-06-14	NuFloors	1 day
121	Final Fixtures	2022-06-07	2022-06-28		16 days
122	Appliance Delivery	2022-06-07	2022-06-07	Patsy	1 day
123	HVAC Appliance hookup	2022-06-08	2022-06-08	Ryan Burt	1 day
124	Plumbing Appliance hookup	2022-06-09	2022-06-09	JCL Plumbing	1 day
125	Electrical Appliance hookup	2022-06-10	2022-06-10	All Phase Electric	1 day
126	Fireplace Activation	2022-06-07	2022-06-07	SA Fireplace	1 day
127	Conditional Occupancy Inspection	2022-06-13	2022-06-13	Marc	1 day
128	Send docs to Notary/Lawyer	2022-06-14	2022-06-14	Marc	1 day
129	Install overhead doors garage	2022-06-14	2022-06-14	Dale Vision Overhead doors	1 day
130	Final Paint	2022-06-15	2022-06-15	Steve Nunn	1 day
131	Clean home	2022-06-16	2022-06-17	TBD	2 days
132	Customer Occupancy Walkthrough	2022-06-20	2022-06-20	Customer	1 day
133	Resolve Deficiencies	2022-06-21	2022-06-27	Joseph	5 days
134	CEA Blower door test	2022-06-21	2022-06-21	Matthew Peterson	1 day
135	Occupancy Date	2022-06-28	2022-06-28	Customer	1 day

