

ID	Task Name	Start	Finish	Resource Names	Duration	Predecessors
0	Paulin, Neal & Tina	2021-11-22	2022-05-19		117 days?	
1	Request POGO Propane tank	2021-11-29	2021-11-29	Patsy	1 day?	
2	Backframing HVAC	2021-11-22	2021-11-24	Lyle	3 days	
3	Install Fireplace	2021-11-25	2021-11-25	SA Fireplace	1 day?	2
4	Electrical Rough in Part 2	2021-11-22	2021-12-02	All Phase Electric	9 days	
5	Electrical Inspection	2021-12-03	2021-12-06	All Phase Electric	2 days	4
6	Backframing Electrical	2021-12-03	2021-12-06	Lyle	2 days	4
7	Clean House Pre-Insulation	2021-12-07	2021-12-07	Lyle	1 day?	6
8	Paper garage Floor	2021-12-08	2021-12-08	Lyle	1 day?	7
9	Request Framing Inspection	2021-11-25	2021-11-25	Marc	1 day	4
10	Framing Inspection 9AM	2021-11-30	2021-11-30	Sicamous,Dorvan	1 day	4,9
11	Install Insulation	2021-12-07	2021-12-10	Dankoe Insulating	4 days	5,10
12	Insulation Inspection	2021-12-10	2021-12-10	Dankoe Insulating	1 day	11FS-1 day
13	Customer Pre-Drywall Walkthrough	2021-12-10	2021-12-10	Neal & Tina Paulin	1 day	12
14	Timbers delivered from Crazy Creek	2021-12-02	2021-12-02	Crazy Creek	1 day	
15	Rent Crane or Telehandler	2021-12-03	2021-12-03		1 day	14
16	Install timbers	2021-12-03	2021-12-06		2 days	14
17	Shingles - Final sections	2021-12-07	2021-12-07	Peter Weicker	1 day?	16
18	Gutters and downspouts	2021-12-10	2021-12-10	Cameron Exterior	1 day	
19	Driveway and Sidewalks	2022-03-07	2022-03-09	Dorvan	3 days	
20	Exterior Finish	2022-05-08	2022-05-06		96 days?	
39	Drywall boarding	2021-12-13	2022-01-07	Gord Jones	10 days	12
40	Cut out Potlights	2022-01-10	2022-01-10	All Phase Electric	1 day	39
41	Drywall Mud & tape	2022-01-10	2022-02-04	Gord Jones	20 days	39
42	Notify bank appraisal draw #2	2021-12-07	2021-12-07	Patsy	1 day	
43	Milestone - Bank draw #2 - Drywall	2021-12-21	2021-12-21		1 day	
44	Tile - Bathroom showers	2022-02-02	2022-02-15	Jeremy Reimer	10 days	41FS-3 days
45	Measure Shower Glass	2022-02-16	2022-02-16	Patsy	1 day?	44
46	Install Shower Glass	2022-03-01	2022-03-01	Patsy	1 day?	45FS-7 days
47	Fireplace Stone	2022-02-16	2022-02-22	Jeremy Reimer	4 days	44
48	Paint Primer Coat	2022-02-07	2022-02-15	Steve Nunn	7 days	41
49	Order Interior Doors & Trim	2021-12-09	2021-12-09	Patsy	1 day?	50SS-36 days
50	Deliver Interior Doors & Trim	2022-02-11	2022-02-11	Patsy	1 day	51SS-3 days
51	Install Interior Doors & Trim	2022-02-16	2022-02-24	Joseph	6 days	48
52	Paint colour Coat	2022-02-25	2022-03-03	Steve Nunn	5 days	51
53	Flooring	2022-03-03	2022-04-11		28 days	
54	Deliver Ulay and Flooring	2022-03-03	2022-03-03	Patsy	1 day	52
55	Floor prep	2022-03-04	2022-03-07	Sam	2 days	52
56	Install Ulay	2022-03-08	2022-03-11	Rob,Sam	4 days	55
57	Install Flooring Kitchen	2022-03-14	2022-03-16		3 days	56
58	Install Flooring Other	2022-03-17	2022-04-11	Rob	18 days	57
59	Install Bathroom Infloor heat	2022-03-08	2022-03-09	Jeremy Reimer	2 days	55
60	Install Bathroom floor tile	2022-03-10	2022-03-17	Jeremy Reimer	6 days	59
61	Install hardwood flooring stairs	2022-03-18	2022-03-23		4 days	60
62	Install Main Kitchen Cabinets	2022-03-17	2022-03-25	Renaissance	7 days	57
63	Install Suite Kitchen Cabinets	2022-03-28	2022-03-30		3 days	62
64	Install Main Bathroom Vanities	2022-03-31	2022-04-04		3 days	63
65	Install Suite Bathroom Vanities	2022-04-05	2022-04-06		2 days	64
66	Measure countertops	2022-03-31	2022-03-31	Colonial	1 day	63
67	Install Countertops	2022-04-18	2022-04-18	Colonial	1 day	66FS+10 days
68	Install kitchen backsplash	2022-04-19	2022-04-20	Jeremy Reimer	2 days	67
69	Build Interior Railing	2022-03-14	2022-03-18	Joseph	5 days	56
70	Install Interior Railing	2022-04-12	2022-04-14	Joseph	3 days	69,58
71	Notify bank Draw #3 appraisal	2022-03-29	2022-03-29	Marc	1 day?	67FS-14 days
72	Milestone Bank draw #3 - Cabinets	2022-04-18	2022-04-18		0 days	67
73	Delivery Baseboards & Trim	2022-04-12	2022-04-12	Patsy	1 day	74SS-3 days
74	Install Baseboards & Trim	2022-04-18	2022-04-22	Joseph,Rob	5 days	70
75	Paint Baseboards & Trim	2022-04-25	2022-04-28	Steve Nunn	4 days	74
76	Final Fixtures	2022-04-25	2022-04-28	Joseph	4 days	74
77	Wire Closet Shelving	2022-04-29	2022-05-03	Gary Konrad	3 days	75
78	Request appliance delivery	2022-04-21	2022-04-21	Patsy	1 day?	79FS-7 days
79	Appliance Delivery	2022-04-29	2022-04-29	Patsy	1 day	75
80	HVAC Appliance hookup	2022-05-02	2022-05-02	Ryan Burt	1 day	79,67
81	Plumbing Appliance hookup	2022-05-03	2022-05-03	Justin Nash	1 day	80
82	Electrical Appliance hookup	2022-05-04	2022-05-04	All Phase Electric	1 day	81
83	Fireplace Activation	2022-04-29	2022-04-29	SA Fireplace	1 day	75
84	Conditional Occupancy Inspection	2022-05-05	2022-05-05	Sicamous,Marc	1 day?	82
85	Notify bank draw #4 - Occupancy	2022-04-18	2022-04-18	Marc	1 day?	86FS-14 days
86	Milestone Bank draw #4 - Occupancy	2022-05-05	2022-05-05		0 days	84
87	Final Paint	2022-05-06	2022-05-06	Steve Nunn	1 day?	84
88	Clean home	2022-05-09	2022-05-10	TBD	2 days	87
89	MILESTONE Work Complete	2022-05-10	2022-05-10		0 days	88
90	Customer Occupancy Walkthrough	2022-05-11	2022-05-11	Neal & Tina Paulin	1 day?	88
91	Resolve Deficiencies	2022-05-12	2022-05-18	Joseph	5 days	90
92	Occupancy Date	2022-05-19	2022-05-19	Neal & Tina Paulin	1 day?	91

