

ID	Task Name	Start	Finish
1	Project Initiation	2021-10-19	2021-11-25
2	Blueprint/Design Drawings	2021-10-12	2021-10-18
3	Obtain Approval & Deposit for Permit	2021-10-19	2021-10-19
4	Structural Eng. Sched B & Drawings	2021-10-20	2021-10-20
5	Surveyor Proposed Site Layout	2021-10-20	2021-10-20
6	Geotech Schedule B	2021-10-20	2021-10-20
7	CEA Energy Efficiency Report	2021-10-20	2021-10-20
8	Home Warranty	2021-10-20	2021-10-20
9	Building Permit	2021-10-21	2021-11-10
10	Deposit for Foundation	2021-11-11	2021-11-11
11	Course of Construction Insurance	2021-11-11	2021-11-11
12	Notice of Project	2021-11-11	2021-11-11
13	Select/Order building materials	2021-10-21	2021-11-12
14	Order Foundation materials	2021-11-12	2021-11-12
15	Order Floor and Roof Truss	2021-11-12	2021-11-12
16	Order Framing lumber package	2021-11-12	2021-11-12
17	Order Engineered Steel beam	2021-11-12	2021-11-12
18	Order Windows & Ext Doors	2021-11-12	2021-11-12
19	Select Exterior Finish	2021-10-21	2021-10-21
20	Select Gutters & downspouts	2021-10-21	2021-10-21
21	Select Decks & Exterior Railings	2021-10-21	2021-10-21
22	Select Plumbing Fixtures	2021-10-21	2021-10-21
23	Select HVAC & Fireplace	2021-10-21	2021-10-21
24	Select Lighting/Electrical	2021-10-21	2021-10-21
25	Select Insulation types	2021-10-21	2021-10-21
26	Select Soundbar & Drywall types	2021-10-21	2021-10-21
27	Select Interior doors	2021-10-21	2021-10-21
28	Select Tile, Glass & Stone	2021-10-21	2021-10-21
29	Select Cabinets & Millwork	2021-10-21	2021-10-21
30	Select Flooring	2021-10-21	2021-10-21
31	Select Paint colours	2021-10-21	2021-10-21
32	Select Appliances	2021-10-21	2021-10-21
33	Select Window Coverings	2021-10-21	2021-10-21
34	Select Custom items	2021-10-21	2021-10-21
35	Foundation	2021-11-12	2022-01-03
36	Survey - Proposed Building Location	2021-11-12	2021-11-12
37	BC One Call	2021-11-12	2021-11-12
38	Excavation for Foundation	2021-11-15	2021-11-18
39	Geotech Field Review	2021-11-19	2021-11-19
40	Prepare Footings	2021-11-22	2021-11-23
41	City Footings Inspection	2021-11-24	2021-11-24
42	Engineer Footings Inspection	2021-11-24	2021-11-24
43	Pour Footings	2021-11-25	2021-11-25
44	Prepare Foundation	2021-11-26	2021-12-03
45	City Foundation Inspection	2021-12-06	2021-12-06
46	Engineer Foundation Inspection	2021-12-06	2021-12-06
47	Pour Foundation walls	2021-12-07	2021-12-07
48	Strip forms	2021-12-08	2021-12-08
49	Backfill foundation walls	2021-12-17	2022-01-03
50	Underslab Prep	2021-12-08	2021-12-08
51	Radon Rock	2021-12-09	2021-12-09
52	Pour concrete basement slab	2021-12-10	2021-12-10
53	Survey - Building Location Certificate	2021-12-13	2021-12-13
54	Framing & Roofing	2021-12-20	2022-01-26
55	Deliver Floor joists	2021-12-20	2021-12-20
56	Framing Lower floor	2021-12-20	2021-12-23
57	Framing Upper floor	2022-01-03	2022-01-10
58	Roof Truss Delivery	2022-01-11	2022-01-11
59	Framing roof system & Interior walls	2022-01-12	2022-01-19
60	Asphalt Shingle Delivery	2022-01-19	2022-01-19
61	Install Asphalt Shingles	2022-01-20	2022-01-26
62	Delivery Window & Exterior Door	2022-01-20	2022-01-20
63	Install Windows	2022-01-21	2022-01-24
64	Install Exterior Doors	2022-01-25	2022-01-25
65	Customer Framing Walkthrough	2022-01-26	2022-01-26
66	Plumbing/HVAC/Electrical	2022-01-20	2022-02-24
67	Plumbing roof vents	2022-01-20	2022-01-20
68	Plumbing Rough In Part 1	2022-01-21	2022-01-27
69	Plumbing Rough In Part 2	2022-01-28	2022-02-01
70	HVAC roof vent	2022-01-20	2022-01-20
71	HVAC Rough In Part 1	2022-01-28	2022-02-03
72	HVAC Rough In Part 2	2022-02-04	2022-02-08
73	Request FORTIS BC Gas hookup	2022-02-09	2022-02-09
74	Backframing HVAC	2022-02-09	2022-02-11
75	Install Fireplace	2022-02-14	2022-02-14
76	Customer Electrical walk through	2022-02-09	2022-02-09
77	Request BC Hydro hookup	2022-02-10	2022-02-10
78	Electrical Rough In Part 1	2022-02-10	2022-02-16
79	Electrical Rough In Part 2	2022-02-17	2022-02-22
80	Electrical Inspection	2022-02-23	2022-02-24
81	Backframing Electrical	2022-02-23	2022-02-24
82	Insulation/Drywall	2022-02-17	2022-04-04
83	Clean House Pre-Insulation	2022-02-25	2022-02-25
84	Paper garage floor	2022-02-28	2022-02-28
85	Request Framing Inspection	2022-02-17	2022-02-17
86	Framing Inspection	2022-02-23	2022-02-23
87	Install Insulation	2022-02-25	2022-03-02
88	Insulation Inspection	2022-03-03	2022-03-03
89	Customer Pre-Drywall Walkthrough	2022-03-04	2022-03-04
90	Drywall boarding	2022-03-04	2022-03-17
91	Order Interior Doors & Trim	2022-03-17	2022-03-17
92	Cut out Potlights	2022-03-18	2022-03-18
93	Drywall Mud & tape	2022-03-18	2022-04-04
94	Exterior Finish & driveway	2022-01-26	2022-03-17
95	Prep driveway & sidewalks	2022-01-26	2022-01-28
96	Pour driveway & sidewalks	2022-01-31	2022-01-31
97	Strip forms Driveway & sidewalks	2022-02-01	2022-02-01
98	Exterior Stone	2022-02-25	2022-03-14
99	Siding & Soffit	2022-02-25	2022-03-17
100	Gutters & downspouts	2022-02-25	2022-02-25
101	Interior Finish	2022-03-31	2022-06-16
102	Tile - Bathroom showers	2022-03-31	2022-04-13
103	Measure Shower Glass	2022-04-14	2022-04-14
104	Install Shower Glass	2022-04-27	2022-04-27
105	Fireplace Stone	2022-04-14	2022-04-20
106	Paint Primer Coat	2022-04-05	2022-04-13
107	Delivery Interior Doors & Trim	2022-04-11	2022-04-11
108	Install Interior Doors & Trim	2022-04-14	2022-04-22
109	Paint colour Coat	2022-04-25	2022-04-29
110	Deliver Ulay and Flooring	2022-04-25	2022-04-25
111	Install Ulay	2022-04-26	2022-04-29
112	Install Flooring	2022-04-26	2022-05-19
113	Install Cabinets and Vanities	2022-05-20	2022-05-31
114	Measure countertops	2022-06-01	2022-06-01
115	Install Countertops	2022-06-16	2022-06-16
116	Delivery Baseboards & Trim	2022-05-17	2022-05-17
117	Install Baseboards & Trim	2022-05-20	2022-05-27
118	Paint Baseboards & Trim	2022-05-30	2022-06-02
119	Final Fixtures	2022-05-30	2022-06-02
120	Wire Closet Shelving	2022-06-03	2022-06-07
121	Install carpet on stairs	2022-06-10	2022-06-10
122	Final Fixtures	2022-06-03	2022-06-24
123	Appliance Delivery	2022-06-03	2022-06-03
124	HVAC Appliance hookup	2022-06-06	2022-06-06
125	Plumbing Appliance hookup	2022-06-07	2022-06-07
126	Electrical Appliance hookup	2022-06-08	2022-06-08
127	Fireplace Activation	2022-06-03	2022-06-03
128	Conditional Occupancy Inspection	2022-06-09	2022-06-09
129	Send docs to Notary/Lawyer	2022-06-10	2022-06-10
130	Install overhead doors garage	2022-06-10	2022-06-10
131	Final Paint	2022-06-13	2022-06-13
132	Clean home	2022-06-14	2022-06-15
133	Customer Occupancy Walkthrough	2022-06-16	2022-06-16
134	Resolve Deficiencies	2022-06-17	2022-06-23
135	CEA Blower door test	2022-06-17	2022-06-17
136	Occupancy Date	2022-06-24	2022-06-24

